

EXTENSION OF TIME PROPOSAL

	Name of work	Improvements to Drainage & providing Asphaltting to AIEB cross road in 12/24
2	Amount of work portion	Rs 1488824/-
3	Estimated Cost	Rs 15.00 lakhs
4	Name of Contractor	H.S. palakghe murthy
5	Agreement no	79/ Dt 21/06/2018
6	No and date under which work order issued	79/ Dt 21/06/2018
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting	27/09/17
9	Date of receipt of application in the Sub Division office	17/09/17
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	Desilting of Drainage
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	344 days.
15	Date of recommending time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Bm & B.C. Asphalt work
18	Probable time required for completion of remaining work	344 days.
19	Cost work charged establishment charged on the work after the expiry original period	
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Due to busssb repair work work got delayed
21	Remarks of the EE and the daily rate of penalty proposed	

Ramesh
Assistant Engineer

Sankar
ಸಹಾಯಕ ಪ್ರಾಂಶುಪಾಲಕರು
ಯಲಹಂಕೆ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಕೆ. ಬೆಂಗಳೂರು-106
Assistant Executive Engineer

Sankar
Executive Engineer
Yelahanka Division, Bangalore-64

Sankar
Chief Engineer,
Yelahanka Zone, Bangalore-92